

# HIGHWAY CONSTRUCTION STATUS

Updated September 8, 2011

PROJECT DESCRIPTION	CONTRACTOR	COMPLETION DATE	CONSTRUCTION STATUS
<b>SAP 03-606-17</b> CSAH 6; CSAH 15 to State Hwy 59	Central Specialties, Inc.	September 16, 2011	All work items have been completed.
<b>SAP 03-617-07</b> CSAH 17; South County Line to State Hwy 59	Central Specialties, Inc.	September 16, 2011	All work items have been completed.
<b>SAP 03-622-31</b> CSAH 22; State Hwy 59 to 1.8 miles NE	Central Specialties, Inc.	September 16, 2011	All work items have been completed.
<b>CP 211-125-001</b> County Road 125, Straight River Box Culv.	Landwehr Construction	July 1, 2011	All work items have been completed.
<b>SAP 03-621-14</b> CSAH 21; CSAH 149 to CSAH 34 in Richwood.	Knife River Materials	September 16, 2011	All work items have been completed.
<b>SAP 03-612-05</b> CSAH 12 Buffalo River Bridge	Young Excavating	September 23, 2011	All work items have been completed.
<b>SAP 03-635-05</b> CSAH 35 Otter Tail River Bridge	Young Excavating	September 23, 2011	All work items have been completed.
<b>SAP 03-599-27</b> Cuba Twp 260 <sup>th</sup> St. Buffalo River Bridge	Young Excavating	September 23, 2011	All work items have been completed.