

# HIGHWAY CONSTRUCTION STATUS

Updated June 17, 2021

PROJECT	CONTRACTOR	COMPLETION DATE	CONSTRUCTION STATUS
<b>South Washington Ave. in Detroit Lakes</b>	C&L Excavating, Inc. St. Joseph, MN	October 15, 2020	All work items have been completed except minor landscaping items near the City Park.
<b>County Highways 14, 21, 34 and 132</b> Bit. Surfacing	RJ Zavoral and Sons East Grand Forks, MN	October 8, 2021	County Hwy 132 – bituminous reclaiming was completed on 6/2/21. County Hwy 14 – bituminous reclaiming was completed on 6/10/21. County Hwy 34 – bituminous reclaiming began on 6/10/21. Paving of all roads is tentatively scheduled to begin about late June.
<b>County Highway 26</b> Bit. Surfacing	Mark Sand & Gravel Fergus Falls, MN	September 3, 2021	Bituminous paving and aggregate shouldering has been completed. Traffic control striping will begin later this week.
<b>County Highway 37</b> Grade Widening	Gladen Construction Laporte, MN	October 29, 2021	Contractor has stated they plan to start about the middle of July.
<b>County Highway 7</b> Box Culvert	Gladen Construction Laporte, MN	September 17, 2021	Contractor has stated they plan to start in early September.
<b>County Road 117</b> Aggregate Surfacing	W.D. Scepaniak Holdingford, MN	October 1, 2021	Contractor has stated they plan to start about mid to late June.